



# NATIONAL RADIO ASTRONOMY OBSERVATORY

POST OFFICE BOX 2 GREEN BANK, WEST VIRGINIA 24944  
TELEPHONE 304 456 2011 TWX 710 938 1530

September 8, 1982

ADDITIONAL BASELINE TO INTERFEROMETER  
MEMO No. 180

Mr. Louis Becker  
TIW Systems, Inc.  
1284 Geneva Drive  
Sunnyvale, California 96084

Subject: Subcontract AUI-198

Reference: TIW TWX #4428 dated 8/27/82 - Adamson to Fleming

Dear Mr. Becker:

We are seriously concerned with the increasing delay in delivery stemming from non-delivery to you of the azimuth bearing by your subcontractor. While we are sympathetic to the manufacturing problems of your bearing subcontractor, his non-delivery to you is not an excuseably delay under Schedule B, Article 5, of this subcontract. Further delay in completion of the antenna may seriously jeopardize completion in time to meet the requirements of our sponsor's program, as well as increase overall costs.

The requirements for the completion of the overall program have been thoroughly reviewed by our technical staff. Based on this review, AUI agrees to extend the date when the antenna is complete and ready for delivery to the site to November 24, 1982.

Further slippage of this critical date may result in termination for default in accordance with Schedule B, Article 5, without further notification to TIW. AUI's agreement to extend delivery shall not result in any increase in the subcontract price or result in any modification or change in terms and conditions.

Please indicate your acceptance of this delivery extension by signing three (3) copies and returning them to this office. You may retain the fourth copy for your files.

Sincerely,

Richard L. Fleming  
Purchasing/Contracts

RLF/baw

ACKNOWLEDGED AND ACCEPTED FOR:

TIW SYSTEMS, INC.

By \_\_\_\_\_

Title \_\_\_\_\_

Date \_\_\_\_\_