

NATIONAL RADIO ASTRONOMY OBSERVATORY
Socorro, New Mexico

25 September 1986

TO: VLBA Members
FROM: Cam Wade
SUBJECT: Site Group Meeting, 860924
PRESENT: Benson, Bignell, Brundage, Crane, Egler, Kellermann,
Napier, Oty, Peery, Rogers, Romney, Ross, Sebring,
Wade, Walker, Wells

PIE TOWN: Control building is under roof, and will be finished
by the end of next month. Antenna assembly has started.

KITT PEAK: Excavation for the antenna foundation is complete.
Pintle bearing room will be poured next week. Work on the
control building has started.

LOS ALAMOS: Excavation begins next week.

IOWA: Bids for the antenna foundation are due on 24 October.

OWENS VALLEY: Peery and Wade visited OVRO last week. We tenta-
tively selected a site about a third of a mile to the east and
slightly south of the 130-foot antenna.

TEXAS, WASHINGTON, ST. CROIX, HAWAII, NORTHEAST: Nothing new.