

National Radio Astronomy Observatory
Socorro, NM


VLBA Antenna Memo Series #34

Brewster Maintenance Visit
July 23rd through 30th, 2001

Jim Ruff
8/2/01

Attachments: Azimuth Rail Survey, Servo Trip Report, Electronics Trip Report, Task Schedule

The team consisted of Steve Aragon, Ramon Gutierrez, Doug Scott, Steve Tenorio, Steve Troy and Jim Ruff. Site Techs Bob Sanderson and Mark Hofmann assisted throughout.



An apex handrail, quad leg ladder and Sellstrom fall arrest system were installed. The site techs were treated to a training session on use of the Sellstrom system and general fall protection.

The FRM INA bearing clearance measured 0.002”.

No structural cracks were found.

Kellum grips were installed on the azimuth cable wrap cables.


The elevation pillowblocks were outfitted with button grease fittings. No metal was found in the grease.

The azimuth bearings were inspected. No bearings needed replacing. The outer races had been rotated previously, so we didn't do it.


Note the four arcmin vertical error on D1. This is twice the amount allowed by the spec. We loosened the bolts in the rigid coupling and found a 4.2 arcmin tilt in the same direction as the shaft misalignment. This can not be corrected without replacing the wheel assembly, as there is no shim under the pillowblocks. Since the wheel has been like that for about 10 years, with no popping or wheel/axle sliding, I recommend leaving it alone.

Az Bearing Grease Inspection				
	Drive 1	Drive 2 (new style)	I1	I2
Inner	OK	OK	OK	a few metal flakes
Outer	OK	OK	OK	OK


Drive Wheel Alignment			
Wheel #	Horizontal Error	Vertical Error	Radius Error
D1	0° 0' 30"	0° 3' 59" (too flat)	0.134" (out)
D2	Not checked		



The dichroic panel is in good condition. The dish tipper overtravel springs were replaced because they were showing some rust.








The azimuth rail grout and Vulkem are in good condition, but the grout is crumbling in a few areas.




The rail at Brewster is very flat, with less than 0.030" deviation in elevation after the tilt is removed. The first order tilt is only 6 arcsec.

The paint on this antenna is in excellent condition.





Some of the paint on the subreflector is peeling.



The feed cone finish is checked

Servo Trip Report

From: Steve Tenorio


Subject: Trip report Brewster

Date: 20mar99

20jul01	Day # 1	Travel from San Antonio NM. To Colorado Springs CO.
21jul01	Day # 2	Travel from Colorado Springs to Butte Montana.
22jul01	Day # 3	Travel from Butte Montana to Okanogan Washington.
23jul01	Day # 4	Unloaded container. Removed apex ladder, and installed new apex ladder with new fall arrest system.
24jul01	Day # 5	Checked brake torque on Az. And El. Brakes. Recorded parameters on ACU. Changed ACU. Installed cards from original ACU into shop ACU. Re-entered original parameters. Completed ACU pm. Completed Drive cabinet pm. Completed ped. Room grounding checks.
25jul01	Day # 6	Completed IR thermometer checks on Electrical Panels in ped. Room. Checked Gear box heater current. Cleaned Az. Motor commutators and seated Az. Brushes. Completed El. Motor pm. Completed servo test fault checks.
26jul01	Day # 7	Changed El. Motor coupling spiders. Completed servo test. Completed Az. And El. Synchro alignment procedure.
27jul01	Day # 8	Checked lightning protection and grounding from pintle bearing room to apex. Power washed Az. Motors and gear boxes. Helped Aragon install new Stow pin tray and re-located stow pin switch. Helped Aragon repair antenna hoist.
28jul01	Day #9	Helped Gutierrez & Ruff grease El bearings. Changed ant. Hoist switch. Helped check Az. Wheel alignment.
29jul01	Day #10	Changed Az. And El. Gearbox oil. Helped install new 86 GHz feed.
30jul01	Day #11	Helped index new feed mount. Looked for El. Motor lube pump leak. Loaded and checked out truck, and drove to Yakama Washington.
31jul01	Day #12	Drove from Yakama Washington to Twin Falls Idaho.
01aug01	Day #13	Drove from Twin Falls Idaho to Cortez Colorado.
02aug01	Day #14	Drove from Cortez Colorado to San Antonio NM.

Conclusion: Brewster sites looks good except for the intermittent problems that they were having when we got there. I changed out the ACU body but left their original cards in that ACU so we can verify that the problem is actually in the ACU body and not the cards. The problem doesn't show up for up to six months sometimes so it could be a while before we know for sure.

Also while I was doing the IR. Thermometer checks in the ped. Room electrical panels, Steve Troy noticed that the buss for the breakers is a screw in type and the breakers themselves are not the screw in type. So the breakers will pop out if the panel cover is off. Steve Troy notified Tom Baldwin of the problem and Tom will follow up on it.



Ped Room Breakers

Electronics Trip Report

August 2, 2001

From: Doug Scott
To: Clint Janes
Cc: J. Ruff
P. Rhodes

Electronics Division Tiger Team Report
For VLBA Brewster WA, July 23-29
Site Manager: Robert Sanderson
Site Technician: Mark Hoffman
Tiger Team Leader: Jim Ruff

General.

The VLBA Brewster Site reflects the tremendous effort of Bob and Mark in keeping on top of all aspects of running this site. The grounds and surrounding fencing are uncluttered and clear of debris. The station signs are legible and information pamphlets are in ample supply for the public.

Inside the site reflects Bob's abilities as a cabinetmaker. He has made many functional shelves and cabinets for the site but his desk/cover for the UPS shows creativity. Tools and technical documentation are arranged in a clear and organized manner.

Many thanks are in order for Bob and Mark's assistance. They were always lending a hand and available for questions and suggestions. Their cooperation was invaluable.

Item List.

My inspections took me from the antenna apex to the bottom of the pintle bearing room. Listed below are the areas in which some action was taken or action is still required. This is not in any order of priority.

1. UPS's, located in the building and antenna pedestal room, were briefly taken off line and given a light cleaning. Batteries are in good condition and should not need to be replaced within the next two years.
2. Ground Fault Circuit Interrupter (GFCI) electrical outlets were installed in two locations. The first is outside the building for the external telephone ringer. The second is in the kitchen area.
3. Antenna hoist switch had a broken spring. The switch was replaced and relabeled.
4. Apex barrel access is restricted due to location of the barrel's cutout ladder, relative to hatch. Supplemental steps are being researched.
5. Requested tape recorders be labeled (No.1/No.2) as well as tape storage areas (climitizing / not prepassed / prepassed). This is for the benefit of visiting technicians.
6. Cable strain reliefs were hung and attached atop the pintle bearing room.
7. Some technical reports were not on file. These are being collected and are to be shipped shortly.

I would also like to thank the rest of the team for their assistance, cooperation and patience. As one of the junior members, I have growing respect for their talents and experience.

Brewster Task List

SERVO		
	SAFETY TESTS	Recordings
	MULTIPLE FAULT STATUS	EL System Response Test
	MANUAL MODES TEST	Implement test setup
	INDIVIDUAL FAULT STATUS	Calculate acceleration
	REMOTE BOX TESTS	Locked rotor resonance, AZ/EL
	AZ Travel Limit Switch Tests	AZ System Response Test
	AZ Clockwise tests	Implement test setup
	AZ Counter-Clockwise tests	Calculate acceleration
	EL Travel Limit Test	Locked rotor resonance, AZ/EL
	Elevation up tests	AZ Position Loop Tests
	Elevation down tests	Small signal step response
	BRAKE HOLDING-TORQUE TESTS	Large signal step response
1	Troubleshoot -drops DPM/MCB errors	Single motor step response
	Motor Inspections	EL Position Loop Tests
2	Install stainless steel j-boxes on drive motors (4)	Small signal step response
	Motor and Tach Couplings	Large signal step response
	Drive motors wiring orientation	Single motor step response
	Commutator & Brush Inspection	Auto Modes Test
	Servo PM	Check stow commands
	Replace SCREL cooling fan	Synchro feedback operation
	ACU PM	Test AUI COMM DEAD
	Lightning Grounding	
	EL Bearing Ground Cables	<i>moved stow pin switch</i>
	EL Motor Platform to Pintle Turret	
	Pedestal Room Grounding	
	AZ Wheel Ground Straps	
	Pintle Bearing Room Grounding	
	Detailed Test	
	System and Axis Faults	
	Motor Fault Status	
	Measure EL Velocity	
	EL counterweight balance measurements	
	Measure AZ Velocity	
	Record 1st Limits EL/AZ	
1	Changed ACU	
2	Skipped per Bob S.	

HVAC		
Antenna		Control Building
Pedestal room A/C inspection		Building A/C System
Provide Site Techsw/manual and hold Q&A session		Perform operational checks
		Inspect indoor & outdoor units
Vertex Room A/C		Correct deficiencies as needed.
Inspect air handler		Stand-By Contempo
Inspect condenser unit		Indoor Unit
inspect lines & bulkhead fittings		Install primary unit interface relay board
Repair/replace damaged line insulation		Install Hoffman SCR's
Replace any suspect bulkhead fitting		Install auxiliary terminal block
Evacuate & place unit back in service		Replace V-belt & adjust pulley to maximum
Install ROC & set to (C1, set 135, Dif.30)		Perform operational checks
Check PCtool to DDC connection @ computer		Condensing Unit
Make hard copy of program parameters		Inspect for leaks & clean oil
Check programming, save program file to disk.		Inspect electrical connections
Hold Q&A session w/ Site Tech's		Perform operational checks
		Primary Contempo
		Indoor Unit
		Install auxiliary terminal block
		Install utility interface auxiliary switch & cable
		Install wiring to stand-by unit
		Install upgraded interface
		Install UPS transformer & cable to DDC
		Replace control transformers
		Replace humidity sensor
		Condensing Unit
		Inspect for leaks & clean oil
		Inspect electrical connections
		Perform operational checks
		Check PCtool to DDC connection at computer
		Make hard copy of program parameters
		Check program & save program file to disk
		Schedule and perform hard test of emergency power interface for both Contempo units.
		Hold Q&A session w/ Site Tech's
		Review site documentation with site techs
		Inspect site utilities
		Water supply & distribution
	1	Propane system
		Sewer/septic system
		<i>site techs will replace sch 40 propane pipe with sch 80</i>
	1	<i>this fall.</i>

ANTENNA MECHANICS				
Apex Safety		B Bearings		
Install new ladder & fall arrest system		Inspect EL bearingslip seals		
Install apex guardrail		Clean off excessgrease		
Fall Protection training (sign-in sheet)		Install B bearing grease trays <i>done previously</i>		
FRM		Grease		
2-year PM <i>cablewrap springs a bit rusty</i>		El Bearing Grease Inspection		
INA bearing check		Encoder Side	OK	
		Tach side	OK	
FRM INA Bearing Check		Az Bearings		
50# pull on primary side		Open, clean & inspect pillowblocks		
Pr'y Travel: +.002"	Sec'y Travel: -.002	Az Bearing Grease Inspection/Bearing Replacement		
50# pull on secondary side			Inner	Outer
Pr'y Travel: -.002	Sec'y Travel: +.002	D1	OK	OK
Subreflector		D2	OK	OK, hub OK
Check for peeling, delam. <i>5% of area peeled</i>		I1	OK	OK
Check cover		I2	A few flakes	OK
Quad Legs, Guy Wires Etc..		Rotate outer races <i>done previously</i>		
Inspect guywires & tumbuckles		Close pillowblocks and grease		
Inspect quadleg flange bolts		Az Wheels		
Anemometer		Check wheel to struct clearances		
Inspt mounts/chk operation		Check axle bolt tightness		
Install Baldwin bracket parts		AZ wheel radii and alignment		
Feeds & Dichroic			D1	D2
Inspect feeds, mounts, heaters, etc.		Horiz. Error	30 arcsec	
Check dish tipper		Vert. Error	4 arcmin	
Check Dichroic reflector		Radius	.134" out	
Check feedcone exterior <i>finish checked</i>				
Replace hatch latches as req'd <i>none</i>		Az Motors & Gearboxes		
Dish Surface & Panels		Inspect pumps, seals & couplings		
Inspect for damaged panels		Check gearbox heater enclosures		
Spot check panel bolts-looseness		Paint & Insulation Inspection		
Elevation Hoist/Swing Platform <i>replaced drum sw</i>		Inspect ant paint <i>some peeling. Almost no rust</i>		
Instl hoist safety mods		Inspect & repair ant insulation as needed		
Checkout swinging platform		Pintle Bearing		
Instl condensor platform toe guard		Inspect seals		
Structural		Check pocket level <i>done previously</i>		
Spot check structural bolts		Check for loose bolts		
Inspect structural welds		Lubricate		
Inspt ant backup/lower struct		Close gap in grease catcher <i>done previously</i>		
Inspect EL axle for cracks		Az Rail Inspection		
B Bull and Pinion Gears		Inspect ant foundation, grout and Vulkem		
Inspt bull/pinion gears		Inspect for excessive rail movement		
Lub bull gear as req		Inspect joint bars & clips		
Check stow pin		Rail level measurements		
B Motors & Gearboxes		Check for popping wheel		
Inspect pumps, seals & couplings				
Check gearbox heater enclosures				

ELECTRONICS		
Antenna Maintenance & Inspections		
Apex/FRM inspections		
Feedcone/Receiver system inspections		
Activate & test feed heaters		
Vertex Room/Racks & cable inspections		
Vertex to pintle bearing inspection		
Replace tie wrapson antenna cabling with metal type		
Install cable wrap strain reliefs		
Inspect pintle bearing rm bulkhead, cablewrap, etc.		
Inspect pedroom UPS, FRM controller, dry air sys, etc.		
Install breaker for air comp & hydraulic wrench		
Station Building Inspections		
100 - Check electrical, UPS and test operation		
103 - Chatter/supervisory boxes, alarms, etc.		
104 - Bulkhead, underfloor, maser, etc		
Check tools, test equip, manuals, wtr sys, UIS, etc		
Outside Building and Misc. Inspections		
Run and inspect site generator		
Inspect weather station <i>mild corrosion on circuit boards. Decided to leave alone.</i>		
Check gates, fence, signs, grounds, etc		
Inspect lightning protection for antenna & bldg		
Check safety items/hazmat storage, etc.		
<i>hard-wired outdoor phone ringer</i>		
<i>installed GFCI duplex outlets outside & at sink</i>		
FINAL INSPECTIONS		
Spot check critical PM's		
Review problem areas with site tech's		
Site Inspections for Oversights		
Site clean-up		
Contact VLBA Operations for Station Startup Verification Tests		