

**National Radio Astronomy Observatory
Socorro, NM**


VLBA Antenna Memo Series #36

**Pie Town Maintenance Visit
2001**

**Jim Ruff
1/04/02**


Attachments: Azimuth Rail Survey, Servo Trip Report, Electronics Trip Report, Task Schedule

The work was performed on maintenance days over a period of months. Contributing personnel included Ramon Gutierrez, Steve Aragon, Adrian Zamora, Steve Troy, the VLA Servo Techs, Doug Scott, Bob Broilo, and Jim Ruff. Site Techs Eric Carlowe, Kelly Gatlin and Nelson Atencio assisted throughout.



Kelly and Eric were treated to a training session on use of the Sellstrom system and general fall protection. They are using short nylon webs to attach the Sellstrom trolleys to their harnesses. These webs are lightweight and strong, and would facilitate rescue in event of a fall. But, they can not be left outside when not in use. This issue is being investigated.

The FRM INA bearing clearance measured 0.0025".



Structural cracks found previously had not progressed. A backup structure tube with freeze cracking was found.


No metal was found in the elevation pillowblock grease.

The azimuth bearings were inspected. The outer races had been rotated previously, so we didn't re-do it.


Az Bearing Grease Inspection				
	Drive 1	Drive 2	I1	I2
Inner	small flakes	some flakes	flakes to 1/16"	OK
Outer	OK	replaced	OK	OK

The drive wheels are located within spec.


Drive Wheel Alignment			
Wheel #	Horizontal Error	Vertical Error	Radius Error
D1	0° 0' 14"	0° 1' 9" (flat)	0.02" (in)
D2	0° 0' 6"	0° 1' 1" (steep)	0.16" (out)




The dichroic panel is in good condition.




There is a dented panel near the main dish access hatch.



There are areas of eroded paint on some of the panels.








The azimuth rail grout is in need of spot patching. There are damp spots under the Vulkem that may promote further degradation.



First order tilt is 0.31 inch (3' 32").

The paint on this antenna is in need of touch-up.



Memo

To: Distribution
From: Servo Group
Date: 10 APR 01
Subject: VLBA PT SERVO TESTS

Day 1 Travel to PT and perform VLBA Servo Safety Tests
Performed Servo Response Tests

Day 2 Travel to PT and performed VLBA Servo PM's

The PT VLBA Station's Servo System was in great shape, as is usual with this Site. The Station Technicians have obviously been keeping up with the Servo System PM procedures, and with the exception of AZ #2 motor, the armatures of the other 3 motors were spotless. AZ #2 motor's armature had a slight case of threading that was most likely precipitated by the use of the 'old style' brushes. These have since been replaced by the much softer 'new style' brushes.

While performing the Safety tests, the antenna inadvertently drove into the CW limit due to the failure of the CW/CCW switch in the upper pintle bearing room. A replacement switch was sent to the Site and has been replaced by the Techs. The brake torque tests revealed that both AZ brakes were only 50 ft-lbs instead of the specified 75 ft. lbs. The brakes were disassembled and adjusted to within tolerance.

On day 2 we traveled back to PT to perform the Servo PM procedures. During the course of the procedures, we discovered that the motor j-box modifications have not been done at this Site. We tightened some connections inside the Servo Drive Cabinet that were a little loose, and inspected the power distribution panels with an IR thermometer for loose/hot connections; none were found.

Action Items:

- A. Replace lightning protection cable from EL axle to DGB platform.
Cable is on Site, waiting for install by Site Techs
- B. Install motor j-box mods on AZ/EL motors to permit easier access to bushes.
Site Techs declined this mod, saying "We don't need this" to service our brushes

From: Doug Scott
To: Clint Janes
Cc: J. Ruff
P. Rhodes

Electronics Division Tiger Team Report
For VLBA Pie Town, December 2001
Site Manager: Nelson Atencio
Site Technician: Kelly Gatlin
Tiger Team Leader: Jim Ruff

January 5, 2002

General.

The VLBA Pie Town station is in transition. Our new station manager, Nelson Atencio, is sorting out the differences between Pie Town and Kitt Peak. A good portion of the differences between PT and other sites are old project components and associated cables. These are left on the antenna long after the people who requested them have gone. These should be removed or labeled and documented.

The former and most original VLBA PT site manager, Eric Carlowe, is to be congratulated for his effort in running PT. No other VLBA station manager has had the number of engineers, technicians and scientists go through his front door like Eric has. He suffered us with great results.

I wish both Nelson and Eric, the best on their new assignments.

Item List.

My inspections took me from the antenna apex to the bottom of the pintel bearing room. Listed below are the areas in which action was taken or still required. This is not in any order of priority.

1. Missing antenna warning signs were replaced.
2. Focus motor coupling was replaced (broken). Suspect focus motor needs to be replaced but currently is not available. Motor noise can be heard from the front of the control building when focus is driving down.
3. Reattached ground cable at elevation yoke, located on the opposite side of vertex access ladder.

Action Required:

4. Power cable, in pedestal room, needs replaced. The cable's outer protective insulation has broken down. It connects to J13 Input Power on FRM panel and to the isolation transformer, located in same room.
5. Replace protective glass on exterior light, above door to control building.
6. Weather proofing of FRM boxes at the apex, should be re-done. Cables and connectors will be taped and sealed with waterproof coating.
7. Antenna apex hatch strap is missing.

The cryo compressors are functioning fine. They should be cleaned out more and to do so would require they go off line. If a spare compressor is available it should be moved to VLBA PT for this purpose.

I would like to thank the rest of the tiger team for their assistance, cooperation and patience. As one of the junior members, I have growing respect for their talents and experience.

[illegible]

[illegible]

ANTENNA MECHANICS			
	Apex Safety (nylon webs?)		El Bearings
x	Install new ladder & fall arrest system	x	Inspect EL bearings lip seals
x	Install apex guardrail	x	Clean off excess grease
x	Fall Protection training (sign-in sheet)	x	Install El bearing grease trays
	FRM	x	Grease
x	2-year PM		El Bearing Grease Inspection
x	INA bearing check		
	FRMINA Bearing Check		
	50# pull on primary side		Encoder Side OK
	Pr'y Travel: +0.001 Sec'y Travel: -0.0015		Tach side OK
	50# pull on secondary side		Az Bearings
x	Pr'y Travel: -0.001 Sec'y Travel: -0.0015	x	Open, clean & inspect pillowblocks
	Subreflector		Az Bearing Grease Inspection/Bearing Replacement
x	Check for peeling, delamination (stained)		
x	Check cover		
	Quad Legs, Guy Wires Etc..		
x	Inspect guywires & turnbuckles		
x	Inspect quadleg flange bolts		
	Anemometer		Rotate outer races (done previously)
x	Inspt mounts/chk operation	x	Close pillowblocks and grease
x	Install Baldwin bracket parts	x	Az Wheels
	Feeds & Dichroic	x	Check wheel to struct clearances
x	Inspect feeds, mounts, heaters, etc.		Check axle bolt tightness
x	Check dish tipper		AZ wheel radii and alignment
x	Check Dichroic reflector (sealed panel)		
x	Check feedcone exterior		
	Replace hatch latches as req'd		
	Dish Surface & Panels		
x	Inspect for damaged panels (1 - next to hatch)		Az Motors & Gearboxes
x	Spot check panel bolts-looseness	x	Inspect pumps, seals & couplings
	Elevation/Hoist/Swing Platform	x	Check gearbox heater enclosures
x	Instl hoist safety mods		Paint & Insulation Inspection
x	Checkout swinging platform	x	Inspect ant paint and report
x	Instl condensor platform toe guard	x	Inspect & repair ant insulation as needed
	Structural		Pintle Bearing
x	Spot check structural bolts	x	Inspect seals
x	Inspect structural welds (cracks haven't progressed)	x	Check pocket level
x	Inspt ant backup/lower struct (1 freeze-cracked tube)	x	Check for loose bolts
x	Inspect EL axle for cracks	x	Lubricate
	El Bull and Pinion Gears	x	Close gap in grease catcher
x	Inspt bull/pinion gears (checked backlash: OK)		Az Rail Inspection
x	Lub bull gear as req	x	Inspect ant foundation, grout and Vulkem
x	Check stow pin	x	Inspect for excessive rail movement
	El Motors & Gearboxes	x	Inspect joint bars & clips
x	Inspect pumps, seals & couplings	x	Rail level measurements
x	Check gearbox heater enclosures	x	Check for popping wheel
x	replaced FRM focus motor		vulkem poor. grout needs repairs

ELECTRONICS		
	Antenna Maintenance & Inspections	
	Apex/FRM inspections	
	Feedcone/Receiver system inspections	
	Activate & test feed heaters	
	Vertex Room/Racks & cable inspections	
	Vertex to pintle bearing inspection	
	Replace tie wraps on antenna cabling with metal type	
	Install cable wrap strain reliefs	
	Inspect pintle bearing rm bulkhead, cablewrap, etc.	
	Inspect pedroom UPS, FRM controller, dry air sys, etc.	
	Install breaker for air comp & hydraulic wrench	
	Station Building Inspections	
	100 - Check electrical, UPS and test operation	
	103 - Chatter/supervisory boxes, alarms, etc.	
	104 - Bulkhead, underfloor, maser, etc	
	Check tools, test equip, manuals, wtr sys, UIS, etc	
	Outside Building and Misc. Inspections	
	Run and inspect site generator	
	Inspect weather station	
	Check gates, fence, signs, grounds, etc	
	Inspect lightning protection for antenna & bldg	
	Check safety items/hazmat storage, etc.	
FINAL INSPECTIONS		
x	Spot check critical PM's	
	Review problem areas with site tech's	
	Site Inspections for Oversights	
x	Site clean-up	
	Contact VLBA Operations for Station Startup Verification Tests	

