

NATIONAL RADIO ASTRONOMY OBSERVATORY
Socorro, New Mexico

VLBA Antenna Memo Series No.16

Mauna Kea Maintenance Visit, March 22 - 27, 1999 - Trip Report

J. E. Thunborg
April 6, 1999

Attachments: Azimuth Rail Level Survey, Servo Trip Report, Electronics Trip Report, Paint Condition Report, Task Schedule

The Mauna Kea maintenance team consisted of S. Aragon, R. Gutierrez, S. Tenorio, S. Troy, J. Thunborg and P. Ulbricht. The team worked at the Mauna Kea antenna from March 22 to March 27, 1999. The Site techs B. Hancock and T. Sylvester also worked very long hours toward the completion of the scheduled tasks.

The Servo Safety Tests were performed by the site techs prior to the arrival of the maintenance team. Unfortunately, there was an ice storm on Mauna Kea the night before the maintenance team arrived. We spent a good part of the morning waiting for the road to clear. When we finally did arrive on site, we found an antenna that was coated with approximately 1/2 inch of sheet ice. Since the platforms and stairs were unsafe to work on because of this ice, the team unloaded the truck and performed the few tasks that could be accomplished without climbing the antenna. The freezing weather persisted until the third day when the ice finally melted enough that we could safely climb to the elevation platform.

A crack by the elevation axle on the encoder side was repaired. This crack was similar to the ones we found on most of the other antennas. An additional possible crack on a HVAC side counterweight support tube was identified but could not be repaired because of the rainy weather conditions. The site techs have been instructed to keep an eye on this crack and look for signs of propagation. All of the azimuth bearing races except the inside #2 drive bearing were rotated 180 degrees. Platform extensions were installed on the antenna.

A hydraulic wrench was used to loosen 16 pintle bearing bolts. Dial indicators were then placed on the bearing and the antenna was rotated. There was no measurable vertical runout.

The antenna paint was inspected and is documented in the paint report. The paint on the subreflector and some of the dish panels is in very poor shape.

The DiChroic panel and ellipsoid actuator were checked using a laser and mirrors. The actuator was operated several times and always repeated. The center brace on the DiChroic panel was found to be damaged. This may have allowed the DiChroic to "oil can" causing the dual calibration as seen by the software guys. The DiChroic panel was replaced.

Several details were left uncompleted because of the severe weather. These details and their required follow-ups are listed below.

1. The elevation hard stops were not installed. The stops were left on site and will be installed during the next tiger team visit.
2. Some paint on the elevation platform was removed to facilitate installation of the platform extensions. The paint needs to be touched up. The site techs will accomplish this task during scheduled maintenance periods.
3. The inside drive #2 bearing race was frozen in place and could not be rotated. No further action required.
4. The elevation bearing kick plates were welded in place but need touch up paint. The site techs will accomplish this task during maintenance periods. The site techs will accomplish this task during scheduled maintenance periods.
5. Need to install automatic drain valve in contempo A. The site techs will accomplish this task during scheduled maintenance periods.
6. The inside elevation bearing grease trays were not installed. The site techs can install these trays if they want them before the next tiger teams visit. These grease trays are not as necessary at Mauna Kea because the grease does not flow out of the bearings like it does at locations with warmer climates.
7. The bolts on the donut and quad legs, backup structure, gear sector and panels were not checked.
8. The elevation and pintle bearings were not greased. The site techs should be careful to put a little extra grease in these bearings during their next PM.
9. The ellipsoid cables need to be protected from UV radiation either by installing in conduit or by burying in the vertex cone insulation. A work order was submitted for this task.
10. The main reflector panels were not painted.
11. Insulation on the support tubes needs repair. Materials were left on location for the site techs. The site techs will accomplish this task during scheduled maintenance periods.
12. There were some small holes in the HVAC side elevation bearing platform that need repairing. This will be repaired during the next tiger team visit.
13. The winch pipe was not inspected to insure that it was not weakened during the previous hoist modifications.
14. There were some holes in the feed cone insulation that needs repair. The site techs will accomplish this task during scheduled maintenance periods.
15. The feed mounting hardware was only briefly inspected.
16. Elevation counterweight balance measurement was not performed. This should be accomplished during the next tiger team as the balance may have been adversely effected by the addition of the quad leg ice protection.
17. Water was pooling up on the structure above the azimuth wheels. Drain holes should be drilled in these pockets using a magnetic drill during the next tiger team visit.

The following items were tested/inspected and repaired if needed. A more detailed list/schedule is attached to this document.

1. Drive Motors - brakes, couplings, commutators and brushes. All of the spider couplings were replaced. Steve Tenorio reported that the site techs have kept the drive motors in "cherry" condition. A very good job by the site techs.
2. Servo system - Complete checkout per servo shop checklist.
3. Lightning protection - cables, straps and grounding.
4. Take Grease samples from elevation, azimuth and pintle bearings
5. Control building Contempo upgrade.
6. HVAC inspections per detailed checklist.
7. Utilities - Water, Sewer and Propane System (if exists)
8. FRM - per detailed checklist.
9. Subreflector.
10. Ellipsoid and DiChroic inspections

11. Quad legs and guy wires.
12. Anemometers
13. Swinging platform.
14. Elevation platform extensions.
15. Condenser platform toe guard.
16. Bearing Inspections - Azimuth, Pintle and Elevation.
17. Gearbox - Azimuth and Elevation. Elevation gearbox #1 was opened up and the internals were inspected. It was found to be in good condition.
18. Paint Inspection - Complete Hancock paint report.
19. Rail inspection and level measurement.
20. Antenna structure - Cracks, loose bolts
21. Antenna electrical inspections - Per detailed checklist
22. Station building electrical inspections - Per detailed checklist
23. Other electrical inspections - generator, weather station and ground.
24. Replaced pedestal room air conditioner
25. Check sensor cards.
26. Checked pintle bearing pocket flatness.

The following non-scheduled items were also completed.

1. Sealed small J-boxes where smoke detector wires go through wall. Water was accumulating in the j-boxes.
2. Replaced Lovejoy couplings on all drive motors
3. Tightened cable wrap rollers
4. Replaced 6 cm feed window.
5. Install Internet Camera
6. Replaced the DiChroic reflector.
7. Repaired faulty ACU ESI board monitor test jack.
8. Repaired broken lightning protection ground cable.
9. Installed new batteries in maser.
10. Replaced D-Rack blower

The condition of the paint is as follows:

The lower backup structure shows very little rust but the second layer of paint is peeling like an onion. The first layer of paint seems to be holding up very well. Rust is beginning to leach through the paint on the counterweights. There are numerous 2-6 inch spots where the paint has chipped off the primary reflector backup structure. This is not a structural problem but it is not very aesthetic. The paint is peeled to the 50% level on 4 primary reflector panels and 10% peeled on 6 others. The paint on the subreflector is very thin. Because of this the subreflector is almost brown in appearance.

MK Azimuth Rail

Comparison 1997 to 1999



To: Jon Thunborg
Subject: Mauna Kea Maintenance Trip
From: Pete Ulbricht

Electronics Report

I worked with Steve Troy in the Station Building for the first two days. I removed the Mark II cables under the floor in rooms 103 and 104 to make room for the contempo temperature sensor to go through the bulkhead. I ran the Vertex Room DDC control cable down through the spare MCB cable and through the Room 103/104 bulkhead into Room 103. I mounted the humidity sensor and the temperature sensor and cabled them into the DDC controller on the modified Contempo. I then ran a control cable from the DDC into Room 103 to be tied into the computer to run PCTool for monitoring both the Contempo DDC and the Vertex Room DDC.

I replaced the D-Rack blower unit under the floor with a new unit equipped with tubes to allow lubrication of the bearings without removing and disassembling the unit.

I checked all the Junction Boxes in the building with the Infrared Thermometer and found loose connections in the Fire Alarm Box and the UPS Bypass Switch Box. I tightened all loose connections. I found an old phone number on the Chatterbox and had Tony reprogram it.

I checked out the Weather Station to use the tower to mount the video camera. The conduit under the Weather Station was filled with expanding foam, which made it impossible to run the cables from the camera to the monitor in the building. I decided to mount the camera out by the front gate. Steve Aragon welded two sections of pipe together and installed fittings at the top and bottom of the pole to run the cables from the camera inside the pipe and through some liquidtight conduit into a box next to the Transformer. We ran power and coax from there over to the building. The coax ran through existing conduit into the attic, through a bulkhead plate clamped to the RF screen, through the Room 100/103 bulkhead, and over to the monitor. We wired the power to the camera to a switch at the base of the camera pole. Bill Hancock installed the Snappy board into the PC.

Bill and I installed the new batteries in the Maser. I put two perforated panels under the Maser as per Steve Troy's instructions.

Steve Tenario and I traced a smoke detector problem to the vertex room bulkhead feedthru. We found two of the three boxes had water in them. We dried them out and sealed them with RTV.

I helped Steve Troy terminate wires in the Ped Room Air Conditioner installation.

I was concerned with the stiffness of the FRM mount. Although it ran smoothly, it was much harder to move in rotation with the brakes off than any of the other sites. We ran some tests on it, and found that it got a little better after running it from end to end several times. Bill had some data taken in 1995 which matched our results----so I don't think the stiffness or tightness of the FRM is a new thing. We may be dealing with a

temperature related problem.....once the unit is run and warmed up a little, it's performance seems to improve.

The Pintle Bearing Room was in pretty good shape. The rollers at the bottom of the cablewrap were loose. We left them a spare hatch cover.

I also left a spare anemometer cup to be installed when the ice stops forming.

Bill and Tony were a big help to the Maintenance Team during the week. They worked on many tasks with the team, and were always there to lend a hand.

interoffice MEMORANDUM

To: List

From: Steve Tenorio

Subject: Trip report VLBA Mauna Kea

Date: 20mar99

20mar99 Day # 1 Travel to L.A. from Alb.

21mar99 Day # 2 Travel from L.A. To Kona.

22mar99 Day # 3 Emptied container. Drilled holes in container and installed ramp.
Completed drive cabinet pm. Checked power cabinets with I.R.
Thermometer.

23mar99 Day # 4 Completed A.C.U. pm. Checked grounding system in ped. Room.
Checked brake torque on motors. Tried to check current on gear
Box heaters. Couldn't get current meter to work. Helped ant.
Mechanics turn races on Az. Wheels.

24mar99 Day # 5 Completed Az. And El. Motor pm's. Helped ant. Mechanics install
El. Platform extensions. Unwired el. Platform j-box, warning horn,
And E-stop so we could remove old handrail.

25mar99 Day # 5 Started servo test. Found bad E.S.I. board. Monitor test jack
wouldn't null, swapped E.S.I. board monitor jack worked fine.
Tony repaired original E.S.I. board and I re-installed it. Moitor
Worked fine.continued with servo test.

26mar99 Day # 6 Installed El. Platform j-box on new handrails. Rewired E-stop and
warning horn. Helped Aragon check El. Gear box # 2. Measured

El. Limits. Sealed Az. Motors and blowers with rtv. Checked Az. Limit switches and cable wrap. Tightened rollers and lubed them.

Greased Az. Wheels.

- | | | |
|---------|----------|---|
| 27mar99 | Day # 7 | Helped ant. Mechanics fill El. # 2 gearbox with oil. Replaced ty-raps on El. Motors. Fixed broken grounding cable on Encoder platform. Helped Aragon install bedroom AC for Troy. Finished encoder -vs- synchro checks. |
| 28mar99 | Day # 8 | Worked on smoke detector problem on antenna. Found water was getting into small j-boxes where smoke detector wires go through wall. Dried out j-boxes and sealed them with rtv. Helped load container. |
| 29mar99 | Day # 9 | Traveled back to Alb. |
| 30mar99 | Day # 10 | Continued travel back to Alb. |


Conclusions:

The antenna in Mauna Kea is in real good shape. Bill and Tony are keeping up with everything as far as the servo system goes, no major problems.

AZIMUTH LEVEL: PAINT CONDITIONS -- CHIT DATE:

VIEW FROM SKY

PERFORMED BY:



DOWN
DOWN

UP

The second coat of paint is peeling in numerous places. First coat seems to be holding up. Second coat is just peeling like an onion.


SYMBOL KEY	
SURFACE AREA DEGRADATION	
■ RUST	□ NO RUST
SPLICE PLATE DEGRADATION	
● RUST	○ NO RUST
WELDED SEAM DEGRADATION	
∨ RUST	∧ NO RUST
T=TOP, B=BOTTOM, S=SIDE	
* -PREVIOUSLY REPAIRED	

COUNTERWEIGHT PAINT CONDITIONS

VIEW FROM SKY

PERFORMED BY:

DATE:




COUNTERWEIGHTS VERY RUSTY.
 PAINT on ELEVATION platform NEEDS to
 BE Touched up AFTER welding

SYMBOL KEY	
SURFACE AREA DEGRADATION	
■ RUST	□ NO RUST
SPLICE PLATE DEGRADATION	
● RUST	○ NO RUST
WELDED SEAM DEGRADATION	
~ RUST	— NO RUST
T-TOP, B-BOTTOM, S-SIDE	
* = PREVIOUSLY REPAIRED	

VERTIX LEVEL PAINT CONDITIONS AS OF DATE:


VIEW FROM SKY

WORK PERFORMED BY:




PAINT on the CAVITIES
is PEELING of GALVANIZED
SPLICES

SYMBOL KEY	
SURFACE AREA DEGRADATION	
■ RUST	□ NO RUST
SPlice PLATE DEGRADATION	
⊕ RUST	○ NO RUST
WELDED SEAM DEGRADATION	
↖ RUST	↗ NO RUST
T=TOP, B=BOTTOM, S=SIDE	
* = PREVIOUSLY REPAIRED	



JOINT LISTING REQUIRING REPAIR
(NOT INCLUSIVE)

NUMEROUS 6" PRELS WITH RUST. NOT STRUCTURALLY A PROBLEM BUT VERY UGLY.



- ANGLE PEELING
- WF BEAM AROUND VERTEX TOUCHUP
- SMALL RUST SPOTS

NOTE INSPECT CONE ASSY INTERNALLY REPAIR/PAINT AS REQUIRED

ABE: VL BAPALI

	UNLESS OTHERWISE SPECIFIED DIMENSIONS ARE IN INCHES TOLERANCES UNLESS OTHERWISE SPECIFIED: 1 PLACE REPAIRS LOT 2 003 2 PLACE REPAIRS LOT 2 01 3 PLACE REPAIRS LOT 2 05	HANCOCK PAINT REPORT	NATIONAL RADIO ASTRONOMY OBSERVATORY RECORD NO. 4528 1700
	MATERIAL: _____ FINISH: _____	LOCATION OF DELAMINATIONS	DRAWN BY: E. GARCIA DATE: 12 APR 51


QUADRUPED PAINT CONDITIONS

DATE

VIEW FROM SKY

PERFORMED BY

DOWN



QUAD LEGS in good condition.

KEY

SURFACE AREA DEGRADATION
■ BEST □ NO RUST

LEG PLATE DEGRADATION
● BEST ○ NO RUST


SECTOR BEAM DEGRADATION
- BEST - NO RUST

1-100, 0-5010M, 5-5010M
- PREVIOUSLY REPAIRED

1999 VLBA Tiger Team Maintenance
Task Listing for MK, HL, HN

Task Name	Resources	Duration	March 1999							
			22	23	24	25	26	27	28	29
SERVO		10.02d	[Gantt bar from 22 to 29]							100%
SAFETY TESTS	Site T 1, Site T 2	2.00h	[Gantt bar from 22 to 23]							
MULTIPLE FAULT STATUS		0.10h	[Gantt bar from 22 to 22]							
MANUAL MODES TEST		0.20h	[Gantt bar from 22 to 22]							
INDIVIDUAL FAULT STATUS		0.20h	[Gantt bar from 22 to 22]							
REMOTE BOX TESTS		0.50h	[Gantt bar from 22 to 22]							
AZ Travel Limit Switch Tests		0.05d	[Gantt bar from 22 to 23]							
AZ Clockwise tests		0.25h	[Gantt bar from 22 to 22]							
AZ Counter-Clockwise tests		0.25h	[Gantt bar from 22 to 22]							
EL Travel Limit Test		0.05d	[Gantt bar from 22 to 23]							
Elevation up tests		0.25h	[Gantt bar from 22 to 22]							
Elevation down tests		0.25h	[Gantt bar from 22 to 22]							
BRAKE HOLDING-TORQUE TESTS	Servo T, Site T 1	8.00h	[Gantt bar from 22 to 23]							
Motor Inspections	Servo T, Site T 1	13.00h	[Gantt bar from 22 to 24]							
Motor and Tach Couplings		2.50h	[Gantt bar from 22 to 22]							
Drive motors wiring orientation		8.00h	[Gantt bar from 22 to 23]							
Commutator & Brush Inspection		2.50h	[Gantt bar from 22 to 22]							
Servo PM	Servo T, Site T 2	3.50h	[Gantt bar from 22 to 23]							
Drive Cabinet PM		2.50h	[Gantt bar from 22 to 22]							
Rewire Lockout Switch		2.50h	[Gantt bar from 22 to 22]							
ACU PM		1.00h	[Gantt bar from 22 to 22]							
INSPECT ANTENNA POWER PANELS	Servo T, Site T 2	3.00h	[Gantt bar from 22 to 23]							
INSPECT GEARBOX HEATERS	Servo T, Site T 2	2.00h	[Gantt bar from 22 to 22]							
Lightning Grounding	Servo T, Site T 2	1.95h	[Gantt bar from 22 to 22]							
EL Bearing Ground Cables		0.25h	[Gantt bar from 22 to 22]							
EL Motor Platform to Pintle Turret		0.20h	[Gantt bar from 22 to 22]							
Pedestal Room Grounding		0.75h	[Gantt bar from 22 to 22]							
AZ Wheel Ground Straps		0.50h	[Gantt bar from 22 to 22]							
Pintle Bearing Room Grounding		0.25h	[Gantt bar from 22 to 22]							
EL encoder inspection		8.00h	[Gantt bar from 22 to 23]							
Detailed Test	Servo T, Site T 1	7.80h	[Gantt bar from 22 to 23]							
System and Axis Faults		2.00h	[Gantt bar from 22 to 22]							
Motor Fault Status		0.30h	[Gantt bar from 22 to 22]							
Measure EL Velocity		0.25h	[Gantt bar from 22 to 22]							
EL counterweight balance measurements		4.00h	[Gantt bar from 22 to 23]							
Measure AZ Velocity		0.25h	[Gantt bar from 22 to 22]							
Record 1st Limits EL/AZ		1.00h	[Gantt bar from 22 to 22]							
Recordings	Servo T	8.60h	[Gantt bar from 22 to 23]							
EL System Response Test		0.28d	[Gantt bar from 22 to 23]							
Implement test setup		1.50h	[Gantt bar from 22 to 22]							
Calculate acceleration		0.25h	[Gantt bar from 22 to 22]							
Locked rotor resonance, AZ/EL		0.10d	[Gantt bar from 22 to 23]							
AZ System Response Test		0.28d	[Gantt bar from 22 to 23]							
Implement test setup		1.50h	[Gantt bar from 22 to 22]							
Calculate acceleration		0.25h	[Gantt bar from 22 to 22]							
Locked rotor resonance, AZ/EL		0.10d	[Gantt bar from 22 to 23]							
AZ Position Loop Tests		0.16d	[Gantt bar from 22 to 23]							
Small signal step response		1.00h	[Gantt bar from 22 to 22]							
Large signal step response		0.30h	[Gantt bar from 22 to 22]							
Single motor step response		0.25h	[Gantt bar from 22 to 22]							
EL Position Loop Tests		0.16d	[Gantt bar from 22 to 23]							
Small signal step response		1.00h	[Gantt bar from 22 to 22]							

1999 VLBA Tiger Team Maintenance
Task Listing for MK, ~~ML~~, HN



1999 VLBA Tiger Team Maintenance
Task Listing for MK, ~~MC~~, HN

Task Name	Resources	Durat	March 1999									
			22	23	24	25	26	27	28	29		
Inspect feeds, mounts, htrs, etc		0.10d		1.00h								
Replace C-band feedhorn window		1.00h		1.00h								
Inspt dichroic reflectr. panel		0.05d		0.50h								
Quad-Legs Guy Wires Etc..		0.10d		1.00h								
Inspect guywires & turnbuckles		0.05d		0.50h								
Inspect quadleg flange bolts		0.05d		0.50h								
Lightning Protection/Anemometer		0.10d		1.00h								
Inspt mounts/chk operation		0.10d		1.00h								
Bull/Pinion Gears		2.00h		2.00h								
Inspt bull/pinion gears		0.10d		1.00h								
Lub EI brgs, bull gears as req		0.10d		1.00h								
MECHANICAL TEAM 2	Ant M 2, Team L	43.50h							43.50h			
Elevation/Hoist/Swing Platform Work		13.00h		13.00h								
Instl hoist safety mods, checkout winch, etc		0.30d		3.00h								
Checkout swinging platform		0.10d		1.00h								
Extend EL motor platform		8.00h		8.00h								
Instl condensor platform toe guard		1.00h		1.00h								
EL Bearing Inspection	Site T 2	0.25d		2.50h								
Inspect EL bearings internals		0.05d		0.50h								
Inspect EL bearings lip seals		0.05d		0.50h								
Clean off excess grease		0.05d		0.50h								
Install EI bearing grease trays		1.00h		1.00h								
EL Motors & Gearboxes	Site T 2	0.40d		4.00h								
Internal gear inspection		3.00h		3.00h								
Exchange drive motors		1.00h		1.00h								
Inspect prmps, seals, couplings		1.00h		1.00h								
AZ Wheels & Bearings	Ant M 1, Site T 2,	1.85d							18.50h			
Rotate outer races on Az wheel bearings		10.50h		10.50h								
Check wheel to struct clearances		0.20d		2.00h								
Check axle bolt tightness		0.10d		1.00h								
Pillow block brgs-open & clean		0.40d		4.00h								
Lubricate & take sample as req		0.10d		1.00h								
AZ Motors & Gearboxes	Site T 2	0.40d							4.00h			
Internal gear inspection		3.00h		3.00h								
Inspect pumps, seals, couplings		1.00h		1.00h								
Install grease fitting on #2 motor bearing		1.00h		1.00h								
Paint & Insulation Inspection	Site T 2	1.50h							1.50h			
Inspect ant paint and report		0.50h		0.50h								
Inspect ant insulation		0.10d		1.00h								
ANT. MECHANICS	Ant M 1, Ant M 2	36.00h										
Pintle Bearing		0.90d							9.00h			
Instl grease catcher and zurcs		0.40d		4.00h								
Inspect seals, check pocket level & for loose bolts		0.40d		4.00h								
Lubricate bearing as needed		0.05d		0.50h								
Take grease samples as needed		0.05d		0.50h								
AZ Rail Inspection		0.80d							8.00h			
Inspect ant foundation		0.05d		0.50h								
Inspect for rail movement		0.15d		1.50h								
Inspect joint bars & clips		0.15d		1.50h								
Move ant, chk rail movement		1.50h		1.50h								
Rail level measurements		0.30d		3.00h								
Dish Surface & Panels	Site T 1, Site T 2	0.50d										5.00h

1999 VLBA Tiger Team Maintenance
Task Listing for MK, ~~AK~~, HN

Task Name	Resources	Durat	March 1999								
			22	23	24	25	26	27	28	29	
Check distortion, shifting, etc		0.20d									2.00h
Check all panel bolts-looseness		0.30d									3.00h
Structural	Site T 1, Site T 2	1.40d									
Install EL hard stops		8.00h									
Check ant structural bolts		2.00h									
Inspect ant structural welds		0.20d									
Inspnt ant backup/flowr struct		0.20d									
ELECTRONICS	Elect. T	65.00h									65.00h
Antenna Maintenance & Inspections		37.25h									37.25h
Cryo sensor card upgrade		1.00d									
Install feed heaters		4.00h									
Apex/FRM inspections	Site T 2	5.25h									
Feedcone/Receiver system inspections		3.75h									
Replace receivers that have faulty sensors		1.00h									
Vertex Room/Racks & cable inspections		2.50h									
B-rack modification for 3mm receiver		3.00h									
Vertex to pintle bearing inspection		3.50h									
Inspect pintle bearing rm bulkhead, cablewrap, etc.		1.75h									
Inspect pedroom UPS, FRM controller, dry air sys, et		2.50h									
Station Building Inspections		10.25h									10.25h
Rm 100 - Check electrical, UPS and test operaton		3.00h									
Rm 103 - Chatter/supervisory boxes, alarms, etc		2.50h									
Rm 104 - Bulkhead, underfloor, maser, etc		1.75h									
Check tools, test equip, manuals, wtr sys, UIS, etc		3.00h									
Outside Building and Misc. Inspections		3.50h									3.50h
Run and inspect site generator		1.00h									
Inspect weather station		0.75h									
Check gates, fence, signs, grounds, etc		0.50h									
Inspect lightning protection for antenna & bldg		0.50h									
Check safety items/hazmat storage, etc.		0.75h									
Spot check critical PM's		1.00h									
Review problems areas with Site Techs		1.00h									
FINAL INSPECTIONS	Elect. T, Site T 1,	4.00h									4.00h
Site Inspections for Oversights		2.00h									2.00h
Station Startup Verification Tests		2.00h									2.00h