

National Radio Astronomy Observatory

Very Large Array

March 3, 1980

To: H. Hvatum

From: W. G. Horne

Subject: Review of 25 Meter Status

25 METER MILLIMETER WAVE TELESCOPE
MEMO No. 133

In my memo of 11 February 1980 I stated that I would complete a man hour estimate for the NRAO effort for the remainder of the year and get it to you shortly. This then is that estimate. I trust you will recognize that in the limited time and with the limited documents I have available there is the possibility (indeed probability) that the estimate will be subject to some errors. I might have overestimated in some areas because of more work having been done than I am aware of but in some areas (astrodome for example) it is possible that I have underestimated the hours required. In general, I feel sure that you will tell me I have overestimated the required effort and the people who will have to do the work will tell me that I have underestimated the individual effort required.

This estimate includes only the hours I believe will have to be expended by NRAO engineers, does not include any estimate of time for electronics, control building layout, computer selection or site engineering. It does not include an estimate for hours for any items which I think might be sub-contracted. While this estimate may not be entirely accurate it should serve as a warning and perhaps will lead to a more accurate estimate and a more aggressive address to those tasks which must be performed.

ESTIMATE OF AUI ENGINEERING HOURS - 25 METER ANTENNA TO BE PERFORMED 1980

| | |
|---|-----------|
| (A) Drives, Gearbox Gear Analysis | |
| Drive Analysis (El. & Az.) | 140 hours |
| Engineering Concept (Component Selection, Prel. Des.) (Including configurations) | 120 hours |
| Concept & Control Drawings - Pre. Specs. 8 @ 40 hours | 320 hours |
| (B) Servo Design | |
| System Analysis & Selection | 200 hours |
| Engineering Design & Component Selection (Prelim.) | 160 hours |
| Concept & Control Drawings 6 @ 40 hours | 240 hours |
| Prep. of Specs. for Design Contract | 120 hours |

| | | |
|-----|--|------------|
| (C) | Foundation | |
| | Specifications for Fndn. Investigation | 120 hours |
| | Data Review & Contr. Supervision | 150 hours |
| | Preliminary Foundation Design | 120 hours |
| (D) | Review of Truck Designs Engr. Analysis | 100 hours |
| | Concept Drawings 3 @ 40 hours | 120 hours |
| | Rail Analysis and Control Specification | 80 hours |
| (E) | Az. Bearing, Prelim. Design & Layout | 80 hours |
| | Control Dwg. & Spec. (Prelim.) | 40 hours |
| | El. Brg. Review & Layout | 80 hours |
| (F) | Determination of Wind Parameters | |
| | Measurement of wind forces vs. Wind velocity in dome | 120 hours |
| | Review of impact on astrodome & antenna | 200 hours |
| | Meetings, discussions, resolutions | 80 hours |
| (G) | Astrodome | |
| | Design Review | 160 hours |
| | Drive designs preliminary | 120 hours |
| | Concept drawings 6 @ 50 hours | 300 hours |
| | Specification Preparation | 240 hours |
| (H) | Position Reference System | |
| | Preparation of Error Budget | 80 hours |
| | Pre. Design of Position System | 360 hours |
| | Concept Drawings 6 @ 60 hours | 360 hours |
| (J) | Structural Analysis - Antenna | |
| | Engr. Analysis | 160 hours |
| | Joint Design | 80 hours |
| | Concept & Layout Drawings 4 @ 60 hours | 240 hours |
| | Specification Preparation | 300 hours |
| (K) | Panel Review - Engr. Analysis | 100 hours |
| | Concept Drawings - 4 @ 40 hours | 160 hours |
| (L) | Surface Plate Adjustment | |
| | Engineering Designs - Pentaprism System | 200 hours |
| | Specifications for procurement | 80 hours |
| | Concept Drawings 2 @ 60 hours | 120 hours |
| | Final Design - Stepping System | 500 hours |
| | Detail Drawings - hardware 4 @ 60 hours | 240 hours |
| | Engineering of Laser Ranger | 1500 hours |
| | Assembly & Test - Laser Ranger | 450 hours |

| | | |
|-----|--|-----------|
| (M) | Surface Plate Design | |
| | Study of Aeronutronic - Ford Plates | 120 hours |
| | Review of possible alternate plates | 300 hours |
| | Design of surface plates | 240 hours |
| | Drawings 6 @ 50 hours | 300 hours |
| | Preparation of contract specifications | 200 hours |
| (N) | Focusing Feed Mount Engr. | 120 hours |
| | Layout & Concept Dwgs. 3 @ 60 hours | 180 hours |
| (O) | Vertex Cabin & Feed Layout | 120 hours |
| (P) | Cabling & Walkways | 80 hours |
| (Q) | Crane Access & Component Handling | 120 hours |
| (R) | Estimate of Costs & Review | 200 hours |
| | Total Hours | 10380 |

There are several elements of the work to be performed this year for which sub-contracts either should be issued or could be issued as the results of that work are needed or would be beneficial to the completion of the design work. I am sure you are aware of them but will list them along with an estimate of funds needed to carry out the work.

- (1) Foundation investigation at the selected site which I understand we have quotes for in the amount of \$100k. This amount seems high to me but if it includes extensive laboratory reports, recommendations, analysis and any design work may be correct.
- (2) It may be advisable to have further tests of the AF plate made or to have a sample panel made or procured for a promising alternate method which might become apparent from a last review of the Harris panels, the British panels or a possible hybrid panel. About \$35k should be available for use should this work seem advisable.
- (3) Since it has been some 8 or 9 years since a servo design was done it would be advisable to have a qualified servo design firm, using information prepared in (B) above, prepare a servo design. We are asking a lot from the servo and it might be well to assure ourselves that there are no problems which would impact the position system or antenna design before we start final design on those features. An amount of approximately \$45k will be needed.
- (4) Development of a position reference system if work performed in (H) above confirms my belief that a position indication system will not get the job done. I have not reviewed Otto's position reference design (done in 1971) but feel sure it would need updating and think it probably would be inadvisable to wait until 1981 to start this work. A possible expenditure of around \$50k should be planned for this work.

H. Hvatum
Page Four

I have no doubt that the above sums will be quite difficult for NRAO to squeeze out of their present operating funds (maybe impossible) but if so I think we should appraise very carefully the impact of postponing any of these items into 1981. There are of course other expenditures to be made such as travel, some equipment for surface plate measurement tests, some materials for surface plate measurement stands which I have not attempted to estimate.